

**City of Oakland | Transportation Services Division
Caldecott Settlement Agreement Project List Status**

Project #	Improvement Location	Initial Public Screening	Conceptual Design	35% Design	BPAC* review?	65% Design	100% Final Design	Caltrans Encroachment Permit Submitted	Caltrans Encroachment Permit Obtained	Advertise Construction	City Council Contract Award	Issue Notice to Proceed (NTP)	Estimated Construction Completion
1	Tunnel/SR 13/Hiller Intersection Impr.	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Jul-18	Oct-18	Jan-19	Jun-20
2-4	Ped & Bike Facilities on Caldecott Ln/Tunnel Rd	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Jun-18	Jul-18	Oct-18	Jan-19	Jun-20
5-6	Pathway & Bike facilities on upper Broadway	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete
9&14	Broadway/Keith-Brookside Bike & Ped Impr.	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete
10,11, 20	Rockridge BART Bike & Ped Impr. (College Ave.)	Complete	Complete	Complete	Complete	Complete	Jul-18	N/A	N/A	Aug-18	Dec-18	Feb-19	Dec-19
12&13	Broadway/Lawton-Ocean View Intersection Impr.	Complete	Complete	Complete	Complete	Complete	Complete	N/A	N/A	Complete	Complete	Complete	Complete
17	Ped-scale lighting on 52nd, Dover-Telegraph	Complete	Complete	Complete	Complete	Complete	Complete	N/A	N/A	Complete	Complete	Complete	Complete

* Bicyclist & Pedstrian Advisory Commission

19-Apr-18

For questions or correction, please contact:

Victoria Eisen, Eisen|Letunic: victoria@eisenletunic.com or 510-525-0220